

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY Phase IX – Khammam District - Package No.AP08LW-98 – consisting of 1 work Providing B.T on R/F R&B Road to Koyaveerapuram in Wazeedu (M) – Post facto Extension of Agreement Time upto 18-08-2013 for a period of 606 days without penalty – Accorded - Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT.

G.O.Rt.No. 577

Dated: 15.04.2014.
Read the following :-

1. G.O.Ms.No.331, PR&RD (Progs.II) Department, dt.17.09.2010.
2. from ENC, PMGSY, Hyderabad, Lr.No.W20/DEE-VI/ PMGSY Ph-IX-LW98-2013, Dt.03.03.2014.

--00--

ORDER:-

In circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time up to 18.08.2013 for a period of (606) days without penalty in respect of work "Providing B.T. on R/f R&B Road to Koyaveerapuram, Wazeedu (M) in Khammam District" under PMGSY Phase IX as the delay was not attributed to the Contractor.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.K.S.JAWAHAR REDDY
SECRETARY TO GOVERNMENT (PR)

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Khammam District.
Copy to:
Stock File/Spare Copy.

//FORWARDED BY ORDER//

SECTION OFFICER.